Progress report Q2 2023

Issuer:	Patriam Invest AB		
Progress report period:	Q2 2023		
Info:	Volume (frame): SEK 422M (SEK 1 500M)		
	Maturity (due date): 36 months – 23 months left		
Status permit/agreements:	Patriam Torsvik		
	 Project planning is expected to start during Q4 2023. 		

	Project Linde Dialogue is ongoing with Stockholm municipality regarding the time schedule for zoning plan. Project Enebytorg Initiary start-pm for the new zoning plan was approved by the municipality of Danderyd during Q1 2023. The work on the new Zoning plan is in its early stages.
Project timeline: Actual vs plan	Patriam Torsvik
F	

Patriam Torsvik

	Actual	Deviation	Actual/new plan
Milestone 1	2021-01-20	None	2021-01-20
Milestone 2	2021-05-15	2 months	2021-07-26
Milestone 3	2021-07-31	4,5 months	2021-12-20
Milestone 4	2021-09-30	None	2021-09-30
Milestone 5	Q2 2022	None	Q2 2022
Milestone 6	Q2 2023	+ 2Q	Q4 2023

Comments on deviations:

- Construction follows the "new timeline" for Milestone 6. The new timeline is a conscious decision where the move-in process has been given extra time to ensure a flawless experience for the buyers. The initial timeline was also too close to the Swedish summer vacation.

Definition of Milestones

Milestone 1 – Access (Jan 21)

Milestone 2 – Demolition start (May 21)

Milestone 3 – Building permit (Jul 21)

Milestone 4 – Construction- / sales start (Sep 21)

Milestone 5 – Foundation completed (Q2-22)

Milestone 6 – Move in (Q2-23)

Patriam Lilla Essingen – Vinkelhuset (Primus 4)

	Actual	Deviation	Actual/new plan
Milestone 1	2022-08-15	None	2022-08-15
Milestone 2	Q4 2022	None	Q4 2022
Milestone 3	Q2 2023	+1Q	Q3 2023
Milestone 4	Q3 2023	None	Q3 2023
Milestone 5	Q3 2023	None	Q3 2023
Milestone 6	Q4 2024	None	Q4 2024

Comments on deviations:

Building permit was applied for in April 2023 and is being processed by the municipality of Stockholm. Normal processing time is between 10 weeks and the municipality have asked for an increase in processing time for another 10 weeks. The building permit is expected to be granted in late August 2023.

Definition of Milestones

Milestone 1 – Access (Q3 22)

Milestone 2 – Early groundwork (Q4 22)

Milestone 3 – Building permit (Q2 23)

Milestone 4 – Construction / Sales start (Q3 23)

Milestone 5 – Foundation completed (Q3 2023)

Milestone 6 – Move in (Q4 24)

Patriam	Lilla	Essingen	Primus	6
---------	-------	----------	--------------------------	---

	Actual	Deviation	Actual/new plan
Milestone 1	2022-08-15	None	2022-08-15
Milestone 2	Q4 2022	+3Q	Q3 2023
Milestone 3	Q1 2024	None	Q1 2024
Milestone 4	Q3 2024	None	Q3 2024
Milestone 5	TBD	N/A	TBD
Milestone 6	Q4 2025	None	Q4 2025

Comments on deviations:

The deviation for milestone 2 is related to ongoing discussions with other developers in the Primus area whether one or two separate garages are needed for the residential development.

The timeline for milestone 5 will be determined when contractor agreement is procured.

Definition of Milestones

Milestone 1 – Access (Q3 22)

Milestone 2 – Decision Garage (Q4 22)

Milestone 3 – Building permit (Q1 24)

Milestone 4 – Construction / Sales start (Q3 24)

Milestone 5 – Foundation completed (to be decided)

Milestone 6 – Move in (Q4 25)

Project costs: Actual vs

budget

(Accumulated MSEK)

Cash on blocked account: SEK 0M

Patriam Torsvik

	Actual	Budget	Deviation
Milestone 1	110	110	0
Milestone 2	118	131	- 13
Milestone 3	120	141	- 21
Milestone 4	122	146	- 24
Milestone 5	223	258	- 35
Milestone 6	0	330	

Comments on deviations:

- As per 2023-06-30 the actual is up, totaling SEK 302M.
- The updated total budget amounts to SEK 400M. The increase in overall budget can be derived from an approximate SEK 8M increase in forecasted interest rates on the project's construction loan. The remaining SEK 62M increase in overall budget relates to higher remediation cost and conscious add-on to the turnkey contract as explained in previous progress reports. The add-ons relate to quality upgrades that are necessary to defend a higher overall price tag.

Definition of Milestones

Milestone 1 – Access (Jan 21)

Milestone 2 – Demolition start (May 21)

Milestone 3 – Building permit (Jul 21)

Milestone 4 – Construction- / sales start (Sep 21)

Milestone 5 – Foundation completed (Q2-22)

Milestone 6 – Move in (Q2-23)

Patriam Lilla Essingen – Vinkelhuset (Primus 4)

	Actual	Budget	Deviation
Milestone 1	89	89	0
Milestone 2	96	96	0
Milestone 3	0	102	
Milestone 4	0	106	
Milestone 5	0	TBD	
Milestone 6	0	177	

Comments on deviations:

The updated total budget amounts to SEK 253M and is unchanged since the last project report. Overall budget increase can partly be derived from increased forecasted interest rates of approximately SEK 10M and partly due to heavily indexed construction costs amounting to approximately SEK 20M.

Furthermore, the building's location and unconventional shape along with conscious add-ons to defend a higher selling price constitutes the remaining budget change of approximately SEK 46M.

Pricing for the project is discussed on an ongoing basis with the contracted broker engaged in the project. The product's quality is deemed to motivate an overall higher pricing strategy.

Construction agreement for the project was signed during Q2. The agreement is a fixed priced turnkey contract with the contractor MVB ÖST AB.

Definition of Milestones

Milestone 1 – Access (Q3 22)

Milestone 2 – Early groundwork (Q4 22)

Milestone 3 – Building permit (Q2 23)

Milestone 4 – Construction / Sales start (Q3 23)

Milestone 5 – Foundation completed (to be decided)

Milestone 6 – Move in (Q4 24)

	Actual	Budget	Deviation
Milestone 1	161	161	0
Milestone 2	0	163	
Milestone 3	0	170	
Milestone 4	0	174	
Milestone 5	0	TBD	
Milestone 6	0	332	

Comments on deviations: As per reporting date, there are no project cost deviations.

Definition of Milestones

Milestone 1 – Access (Q3 22)

Milestone 2 – Decision Garage (Q4 22)

Milestone 3 – Building permit (Q1 24)

Milestone 4 - Construction / Sales start (Q3 24)

Milestone 5 – Foundation completed (to be decided)

Milestone 6 – Move in (Q4 25)

Other information:

Financial update for the Group

The group's annual report for 2022 was released during Q2 2023. Group figures for 2022 resulted in a profit of SEK 32M. The total equity was SEK 172M, corresponding to an equity ratio of 25,5 per cent.

The solid result was mainly driven by the groups strong project portfolio.

The groups half year report for 2023 will be released in the end of august.

Upcoming project – Patriam Kungsholmen

In October 2022 a down payment was made on a new infill project located in the central part of Stockholm, Kungsholmen (Stockholm Municipality). The project is estimated to provide 11-13 apartments with a useable floor area (BOA) of 1,326 sqm. Patriam gains access to the property in Q1 2024 with a completed demolition permit. The project is a great addition in Patriam 's project portfolio and align with the company's vision of real estate development in attractive and prosperous locations in Stockholm.

Upcoming project – Patriam Bromma

In January 2022 a down payment was made on another infill-project located in Bromma (Stockholm municipality). The zoning plan is ongoing and expected to be adopted in late 2023. The final payment and access will occur only after the adoption.

Acquisitions like this with its option-like nature will secure a solid long-term pipeline.

Visuals (pictures)

Torsvik and Lilla Essingen

Torsvik – Visuals from Showroom apartment









2023-07-11

Lilla Essingen- Visuals

Patriam Lilla Essingen – Vinkelhuset (Primus 4)





Lilla Essingen Primus 6

