Progress report Q2 2023

lssuer:	Rotunda Fastigheter AB				
Progress report period:	Q2 2023				
Info:	Volume (frame): SEK 147M (SEK 200M) Maturity (due date): 30 months – 25 months left.				
Status permit/agreements:	 Patriam Torsvik Zoning plan: Yes Building permit: Yes Contractor agreement: Part 1 and Part 2, including total production. Comments: All the building permits are accepted for the Torsvik project. No other authority requirements need to be approved in the project. Project is on par with budget. Patriam Lilla Essingen – Vinkelhuset (Primus 4) Zoning plan: Yes Building permit: Building permit has been applied for to the municipality of Stockholm. Approval to be expected in late August. Contractor agreement: Yes, for the initial groundwork and total production where the latter was procured during Q2. Comments: Project planning is progressing according to plan. Patriam Lilla Essingen – Primus 6 Zoning plan: Yes Building permit: No Contractor agreement: No 				

	 Project Linde Dialogue is ongoing with Stockholm municipality regarding the time schedule for zoning plan. Project Enebytorg Initiary start-pm for the new zoning plan was approved by the municipality of Danderyd during Q1 2023. The work on the new Zoning plan is in its early stages.
Status financials:	 Patriam Torsvik Construction loan: Yes Advance payments: Yes, SEK 21,8M. Comments: Per Q2 2023, 22 out of 48 apartments are sold which corresponds to 46% out of the total number of apartments in the project and SEK 218M in secured revenue. Showings have begun in the projects showroom apartment which was completed in the end of May (visuals below). Patriam Lilla Essingen – Vinkelhuset (Primus 4) Construction loan: Dialogue with credit providers is ongoing. Advance payments: No, pre-sale of apartments is planned to start in Q3 2023. Comments: Project marketing launched in December 2022 and per end of Q2 2023, around 1600 interest applications have been received for the projects planned 14 apartments. Pre-sale of apartments are planned to start in Q3 2023. Building permit was applied for in April 2023 and is being processed by the municipality of Stockholm. Normal processing time is around 10 weeks. Patriam Lilla Essingen – Primus 6 Construction loan: No Advance payments: No
Project timeline: Actual vs plan	

	Actual	Deviation	Actual/new plar		
Milestone 1	2021-01-20	None	2021-01-20		
Milestone 2	2021-05-15	2 months	2021-07-26		
Milestone 3	2021-07-31	4,5 months	2021-12-20		
Milestone 4	2021-09-30	None	2021-09-30		
Milestone 5	Q2 2022	None	Q2 2022		
Milestone 6	Q2 2023	+ 2Q	Q4 2023		
Comments on	deviations:				
- Consti	ruction follows	s the "new tir	neline" for Mileste		
			ecision where the		
•		-	me to ensure a fla		
•		•	itial timeline was a		
close	to the Swedish	n summer vac	ation.		
Definition of I	Vilestones				
Milestone 1 –		.)			
Milestone 2 –	-	-			
Milestone 3 –					
Milestone 4 – Construction- / sales start (Sep 21)					
Milestone 5 –	Foundation co	ompleted (Q2	-22)		
Milestone 6 –	Move in (Q2-2	23)			
Patriam Lilla E	- -		-		
NAilastana 1	Actual		Actual/new plan		
Milestone 1	2022-08-15	None	2022-08-15		
Milestone 2	Q4 2022	None	Q4 2022		
Milestone 3	Q2 2023	+1Q	Q3 2023		
Milestone 4	Q3 2023		Q3 2023		
Milestone 5	Q3 2023	None	Q3 2023		
Milestone 6 Q4 2024 None Q4 2024					
Comments on	deviations:				
Building perm	it was applied	for in April 20	023 and is being		
	• •	•	lm. Normal proces		
• •		•	ipality have asked		
			0 weeks. The build		
permit is expected to be granted in late August 2023.					
Definition of Milestones					
Milestone 1 – Access (Q3 22)					
Milestone 2 – Early groundwork (Q4 22)					
Milestone 3 – Building permit (Q2 23)					
a a 1	Milestone 4 – Construction / Sales start (Q3 23) Milestone 5 – Foundation completed (Q3 2023)				
		-	-		

	Patriam Lilla Essingen – Primus 6				
		Actual	Deviation	Actual/new plan	
	Milestone 1	2022-08-15	None	2022-08-15	
	Milestone 2	Q4 2022	+3Q	Q3 2023	
	Milestone 3	Q1 2024	None	Q1 2024	
	Milestone 4	Q3 2024	None	Q3 2024	
	Milestone 5	TBD	N/A	TBD	
	Milestone 6	Q4 2025	None	Q4 2025	
		412023	None	QT 2023	
	Comments on deviations: The deviation for milestone 2 is related to ongoing discussions with other developers in the Primus area whether one or two separate garages are needed for the residential development. The timeline for milestone 5 will be determined when contractor agreement is procured. Definition of Milestones Milestone 1 – Access (Q3 22) Milestone 2 – Decision Garage (Q4 22) Milestone 3 – Building permit (Q1 24) Milestone 4 – Construction / Sales start (Q3 24) Milestone 5 – Foundation completed (to be decided) Milestone 6 – Move in (Q4 25)				
Project costs: Actual vs budget (Accumulated MSEK)	Cash on blocked account: SEK 21M Patriam Torsvik				
		Actual	Budg		
	Milestone 1	110	110	0	
	Milestone 2	118	131	- 13	
	Milestone 3	120	141	- 21	
	Milestone 4	122	146	- 24	
	Milestone 5	223	258	- 35	
	Milestone 6	0	330		
	 Comments on deviations: As per 2023-06-30 the actual is up, totaling SEK 302M. The updated total budget amounts to SEK 400M. The increase in overall budget can be derived from an approximate SEK 8M increase in forecasted interest rates on the project's construction loan. The remaining SEK 62M increase in overall budget relates to higher remediation cost and conscious add-on to the turnkey contract as explained in previous progress reports. The add-ons relate to quality upgrades that are necessary to defend a higher overall price tag. 				

Definition of Milestones

Milestone 1 – Access (Jan 21) Milestone 2 – Demolition start (May 21) Milestone 3 – Building permit (Jul 21)

Milestone 4 – Construction- / sales start (Sep 21)

Milestone 5 – Foundation completed (Q2-22)

Milestone 6 – Move in (Q2-23)

Patriam Lilla Essingen – Vinkelhuset (Primus 4)

	Actual	Budget	Deviation
Milestone 1	89	89	0
Milestone 2	96	96	0
Milestone 3	0	102	
Milestone 4	0	106	
Milestone 5	0	TBD	
Milestone 6	0	177	

Comments on deviations:

The updated total budget amounts to SEK 253M and is unchanged since the last project report. Overall budget increase can partly be derived from increased forecasted interest rates of approximately SEK 10M and partly due to heavily indexed construction costs amounting to approximately SEK 20M.

Furthermore, the building's location and unconventional shape along with conscious add-ons to defend a higher selling price constitutes the remaining budget change of approximately SEK 46M.

Pricing for the project is discussed on an ongoing basis with the contracted broker engaged in the project. The product's quality is deemed to motivate an overall higher pricing strategy.

Construction agreement for the project was signed during Q2. The agreement is a fixed priced turnkey contract with the contractor MVB ÖST AB.

Definition of Milestones


Milestone 1 – Access (Q3 22) Milestone 2 – Early groundwork (Q4 22) Milestone 3 – Building permit (Q2 23) Milestone 4 – Construction / Sales start (Q3 23) Milestone 5 – Foundation completed (to be decided) Milestone 6 – Move in (Q4 24)

Patriam Lilla Essingen – Primus 6					
		Actual	Budget	Deviation	
	Milestone 1	161	161	0	
	Milestone 2	0	163	-	
	Milestone 3	0	170		
	Milestone 4	0	174		
	Milestone 5	0	TBD		
	Milestone 6	0	332		
	Comments on deviations: As per reporting date, there are no project cost deviations. Definition of Milestones Milestone 1 – Access (Q3 22) Milestone 2 – Decision Garage (Q4 22) Milestone 3 – Building permit (Q1 24) Milestone 4 – Construction / Sales start (Q3 24) Milestone 5 – Foundation completed (to be decided) Milestone 6 – Move in (Q4 25)				
Other information:	 Financial update for the Patriam Group The group's annual report for 2022 was released during Q2 2023 Group figures for 2022 resulted in a profit of SEK 32M. The total equity was SEK 172M, corresponding to an equity ratio of 25,5 p cent. The solid result was mainly driven by the groups strong project portfolio. The groups half year report for 2023 will be released in the end of august. Upcoming project – Patriam Kungsholmen In October 2022 a down payment was made on a new infill project located in the central part of Stockholm, Kungsholmen (Stockhol Municipality). The project is estimated to provide 11-13 apartments with a useable floor area (BOA) of 1,326 sqm. Patria gains access to the property in Q1 2024 with a completed demolition permit. The project is a great addition in Patriam 's project portfolio and align with the company's vision of real estadevelopment in attractive and prosperous locations in Stockholr Upcoming project – Patriam Bromma In January 2022 a down payment was made on another infill-project located in Bromma (Stockholm municipality). The zoning plan is ongoing and expected to be adopted in late 2023. The fin payment and access will occur only after the adoption. Acquisitions like this with its option-like nature will secure a solid long-term pipeline.				
Visuals (pictures)	Torsvik and Lilla	Essingen			

Torsvik – Visuals from Showroom apartment









2023-07-11

Lilla Essingen- Visuals

Patriam Lilla Essingen – Vinkelhuset (Primus 4)





Lilla Essingen Primus 6

