

Progress report Q3 2024

Issuer:	Patriam Rotunda Fastigheter AB
Progress report period:	Q3 2024
Info:	Volume (frame): SEK 147M (SEK 200M) Maturity (due date): 30 months – 10 months left.
Status permit/agreements:	<p>Patriam Lilla Essingen – Vinkelhuset (Primus 4)</p> <ul style="list-style-type: none">• Zoning plan: Yes• Building permit: Yes• Contractor agreement: Yes <p>Comments: A deviation in production starts due to the late approval of the building permit.</p> <p>Patriam Lilla Essingen – Primus 6</p> <ul style="list-style-type: none">• Zoning plan: Yes• Building permit: No• Contractor agreement: No <p>Comments: Project planning is ongoing.</p> <p>Patriam Kungsholmen</p> <ul style="list-style-type: none">• Zoning plan: Yes• Demolition permit: Yes• Building permit: Yes• Contractor agreement: No <p>Comments: Project planning is ongoing. The application for the building permit has been approved by the municipality of Stockholm. The demolition is ongoing according to plan. Negotiation with contractor is ongoing.</p>

	<p>Project Linde The work with the new zoning plan is ongoing.</p> <p>Project Enebyborg The work with the new zoning plan is ongoing.</p>																												
<p>Status financials:</p>	<p>Patriam Lilla Essingen – Vinkelhuset (Primus 4)</p> <ul style="list-style-type: none"> • Construction loan: Agreement is signed and ongoing. • Advance payments: No. <p>Comments:</p> <ul style="list-style-type: none"> - Project marketing and pre-sales is ongoing. - Cost estimate is certified. <p>Patriam Lilla Essingen – Primus 6</p> <ul style="list-style-type: none"> • Construction loan: No • Advance payments: No <p>Comments:</p> <ul style="list-style-type: none"> - The project planning is ongoing. Information regarding planned pre-sale and building permit application will follow in upcoming progress reports. <p>Patriam Kungsholmen</p> <ul style="list-style-type: none"> • Construction loan: Yes • Advance payments: Yes, from booking agreements. <p>Comments:</p> <ul style="list-style-type: none"> - Project is fully financed. 																												
<p>Project timeline: Actual vs plan</p>	<p>Patriam Lilla Essingen – Vinkelhuset (Primus 4)</p> <table border="1" data-bbox="584 1346 1291 1641"> <thead> <tr> <th></th> <th>Actual</th> <th>Deviation</th> <th>Actual/new plan</th> </tr> </thead> <tbody> <tr> <td>Milestone 1</td> <td>2022-08-15</td> <td>None</td> <td>2022-08-15</td> </tr> <tr> <td>Milestone 2</td> <td>Q4 2022</td> <td>None</td> <td>Q4 2022</td> </tr> <tr> <td>Milestone 3</td> <td>Q2 2023</td> <td>+2Q</td> <td>Q4 2023</td> </tr> <tr> <td>Milestone 4</td> <td>Q3 2023</td> <td>+2Q</td> <td>Q1 2024</td> </tr> <tr> <td>Milestone 5</td> <td>Q3 2023</td> <td>+4Q</td> <td>Q3 2024</td> </tr> <tr> <td>Milestone 6</td> <td>Q4 2024</td> <td>+3Q</td> <td>Q3 2025</td> </tr> </tbody> </table> <p>Comments on deviations: The pre-sales process was started in Q2 2024. The deviations are hence related to an extended building permit process.</p> <p>Definition of Milestones Milestone 1 – Access (Q3 22) Milestone 2 – Early groundwork (Q4 22) Milestone 3 – Building permit (Q2 23) Milestone 4 – Construction / Sales start (Q3 23)</p>		Actual	Deviation	Actual/new plan	Milestone 1	2022-08-15	None	2022-08-15	Milestone 2	Q4 2022	None	Q4 2022	Milestone 3	Q2 2023	+2Q	Q4 2023	Milestone 4	Q3 2023	+2Q	Q1 2024	Milestone 5	Q3 2023	+4Q	Q3 2024	Milestone 6	Q4 2024	+3Q	Q3 2025
	Actual	Deviation	Actual/new plan																										
Milestone 1	2022-08-15	None	2022-08-15																										
Milestone 2	Q4 2022	None	Q4 2022																										
Milestone 3	Q2 2023	+2Q	Q4 2023																										
Milestone 4	Q3 2023	+2Q	Q1 2024																										
Milestone 5	Q3 2023	+4Q	Q3 2024																										
Milestone 6	Q4 2024	+3Q	Q3 2025																										

Milestone 5 – Foundation completed (Q3 23)
 Milestone 6 – Move in (Q4 24)

Patriam Lilla Essingen – Primus 6

	Actual	Deviation	Actual/new plan
Milestone 1	2022-08-15	None	2022-08-15
Milestone 2	Q4 2022	+8Q	Q4 2024
Milestone 3	Q1 2024	+3Q	Q4 2024
Milestone 4	Q4 2024	+1Q	Q1 2025
Milestone 5	TBD	N/A	TBD
Milestone 6	Q4 2025	+2Q	Q2 2026

Comments on deviations:

The deviation for milestone 2 and 3 is related to ongoing discussions with other developers in the Primus area one or two separate garages are needed for the residential development. The second garage will be located on an adjacent property. Decision regarding the second garage to be decided in Q4 2024. The timeline for milestone 5 will be determined when the contractor agreement is procured.

Definition of Milestones

Milestone 1 – Access (Q3 22)
 Milestone 2 – Decision Garage (Q4 22)
 Milestone 3 – Building permit (Q1 24)
 Milestone 4 – Construction / Sales start (Q3 24)
 Milestone 5 – Foundation completed (to be decided)
 Milestone 6 – Move in (Q4 25)

Patriam Kungsholmen

	Actual	Deviation	Actual/new plan
Milestone 1	March 2024	None	March 2024
Milestone 2	Q1 2024	None	Q1 2024
Milestone 3	Q2 2024	None	Q2 2024
Milestone 4	Q3 2024	None	Q3 2024
Milestone 5	Q3 2024	+1Q	Q4 2024
Milestone 6	Q3 2025	+1Q	Q4 2025

Comments on deviations:

The deviation regarding milestone 5 is caused by aggravating circumstances in the demolition.

Definition of Milestones

Milestone 1 – Access (March 2024)
 Milestone 2 – Demolition start (Q1 2024)
 Milestone 3 – Sales start (Q2 2024)
 Milestone 4 – Building permit (Q3 2024)

	<p>Milestone 5 – Construction start (Q3 2024) Milestone 6 – Move in (Q3 25)</p>																																																								
<p>Project costs: Actual vs budget (Accumulated MSEK)</p>	<p>Cash on blocked account: SEK 0M</p> <p>Patriam Lilla Essingen – Vinkelhuset (Primus 4)</p> <table border="1" data-bbox="584 477 1390 736"> <thead> <tr> <th></th> <th>Actual</th> <th>Budget</th> <th>Deviation</th> </tr> </thead> <tbody> <tr> <td>Milestone 1</td> <td>89</td> <td>89</td> <td>0</td> </tr> <tr> <td>Milestone 2</td> <td>96</td> <td>96</td> <td>0</td> </tr> <tr> <td>Milestone 3</td> <td>116</td> <td>102</td> <td>14</td> </tr> <tr> <td>Milestone 4</td> <td>120</td> <td>106</td> <td>14</td> </tr> <tr> <td>Milestone 5</td> <td>147</td> <td>TBD</td> <td>N/A</td> </tr> <tr> <td>Milestone 6</td> <td></td> <td>177</td> <td></td> </tr> </tbody> </table> <p>Comments on deviations: The updated total budget amounts to SEK 256M. Overall budget increase from Q1 2024 can be derived from increased forecasted interest rates.</p> <p>Construction loan agreement was signed during Q2 2024.</p> <p>Definition of Milestones Milestone 1 – Access (Q3 22) Milestone 2 – Early groundwork (Q4 22) Milestone 3 – Building permit (Q2 23) Milestone 4 – Construction / Sales start (Q3 23) Milestone 5 – Foundation completed (Q3 23) Milestone 6 – Move in (Q4 24)</p> <p>Patriam Lilla Essingen – Primus 6</p> <table border="1" data-bbox="584 1379 1390 1639"> <thead> <tr> <th></th> <th>Actual</th> <th>Budget</th> <th>Deviation</th> </tr> </thead> <tbody> <tr> <td>Milestone 1</td> <td>161</td> <td>161</td> <td>0</td> </tr> <tr> <td>Milestone 2</td> <td></td> <td>163</td> <td></td> </tr> <tr> <td>Milestone 3</td> <td></td> <td>170</td> <td></td> </tr> <tr> <td>Milestone 4</td> <td></td> <td>174</td> <td></td> </tr> <tr> <td>Milestone 5</td> <td></td> <td>TBD</td> <td></td> </tr> <tr> <td>Milestone 6</td> <td></td> <td>332</td> <td></td> </tr> </tbody> </table> <p>Comments on deviations: As of the reporting date, there are no project cost deviations. The actual is up and amounts to SEK 178m and is attributable to exploitation.</p> <p>Definition of Milestones Milestone 1 – Access (Q3 22) Milestone 2 – Decision Garage (Q4 22) Milestone 3 – Building permit (Q1 24) Milestone 4 – Construction / Sales start (Q3 24) Milestone 5 – Foundation completed (to be decided)</p>		Actual	Budget	Deviation	Milestone 1	89	89	0	Milestone 2	96	96	0	Milestone 3	116	102	14	Milestone 4	120	106	14	Milestone 5	147	TBD	N/A	Milestone 6		177			Actual	Budget	Deviation	Milestone 1	161	161	0	Milestone 2		163		Milestone 3		170		Milestone 4		174		Milestone 5		TBD		Milestone 6		332	
	Actual	Budget	Deviation																																																						
Milestone 1	89	89	0																																																						
Milestone 2	96	96	0																																																						
Milestone 3	116	102	14																																																						
Milestone 4	120	106	14																																																						
Milestone 5	147	TBD	N/A																																																						
Milestone 6		177																																																							
	Actual	Budget	Deviation																																																						
Milestone 1	161	161	0																																																						
Milestone 2		163																																																							
Milestone 3		170																																																							
Milestone 4		174																																																							
Milestone 5		TBD																																																							
Milestone 6		332																																																							

	<p>Milestone 6 – Move in (Q4 25)</p> <p>Patriam Kungsholmen</p> <table border="1" data-bbox="584 295 1388 557"> <thead> <tr> <th></th> <th>Actual</th> <th>Budget</th> <th>Deviation</th> </tr> </thead> <tbody> <tr> <td>Milestone 1</td> <td>75</td> <td>75</td> <td>0</td> </tr> <tr> <td>Milestone 2</td> <td>79</td> <td>79</td> <td>0</td> </tr> <tr> <td>Milestone 3</td> <td>79</td> <td>79</td> <td>0</td> </tr> <tr> <td>Milestone 4</td> <td></td> <td>111</td> <td></td> </tr> <tr> <td>Milestone 5</td> <td></td> <td>111</td> <td></td> </tr> <tr> <td>Milestone 6</td> <td></td> <td>205</td> <td></td> </tr> </tbody> </table> <p>Comments on deviations: As of the reporting date, there are no project cost deviations. The actual is up and amounts to 89MSEK. Demolition is ongoing.</p> <p>Definition of Milestones Milestone 1 – Access (March 2024) Milestone 2 – Demolition start (Q1 2024) Milestone 3 – Sales start (Q2 2024) Milestone 4 – Building permit (Q3 2024) Milestone 5 – Construction start (Q3 2024) Milestone 6 – Move in (Q3 25)</p>		Actual	Budget	Deviation	Milestone 1	75	75	0	Milestone 2	79	79	0	Milestone 3	79	79	0	Milestone 4		111		Milestone 5		111		Milestone 6		205	
	Actual	Budget	Deviation																										
Milestone 1	75	75	0																										
Milestone 2	79	79	0																										
Milestone 3	79	79	0																										
Milestone 4		111																											
Milestone 5		111																											
Milestone 6		205																											
Other information:	<p>Financial update for the Group The group’s financial statement for January-June 2024 was released late august 2024.</p> <p>The financial result for interim report for 2024 was MSEK – 18,9 and the balance sheet increased to MSEK 855.</p> <p>Upcoming project – Patriam Bromma In January 2022 a down payment was made on another infill-project located in Bromma (Stockholm municipality). The zoning plan is still ongoing and is not expected to be adopted the 1st of October 2024. The seller did not fulfil their obligations according to the agreement, hence, the agreement will be terminated. The downpayment will be refunded during Q4.</p>																												
Visuals (pictures)	Lilla Essingen and Kungsholmen																												

Lilla Essingen- Rendering images

Patriam Lilla Essingen – Vinkelhuset (Primus 4)





Lilla Essingen Primus 6



Kungsholmen – rendering images





